


BRUHAT BANGALURU MAHANAGARA PALIKE


COMPLETION REPORT


1	Name of the work	Maintenance and repairs to D.G Set at Dasarahalli zone.
2	Sanctioned Estimate No. & Date	EE(Ele)/DZ/EST/ / Dated: 2.8.2012
3	Head Of Account	P-0303 M & R to pumpsets/Wireless/Internal Telephone exchange
4	Original Work Order No & Date	EE(ELE)/DZ/WO/ 18/2012-13 Dt:07.11.2012
5	Online Work Order No & Date	EE(ELE)/DZ/WO/0000018/2017-18 Dt:03.02.2018
5	Name Of the Contractor	M/s Power Mac
6	a) Time stipulated for Completion Work b) Delay in Execution Of Work	365 Days
7	Measurement Recorded in	M.B No: 5126/2017-18, Page No:512553 to 512555
8	Check Measurement of the AEE/EE/on	M.B No: 5126/2017-18, Page No:512553 to 512555
9	Name of the official incharge of the Work	
	a)Asst. Engineer/ Junior Engineer	Sri.K N Babu Reddy
	b) Asst. Executive Engineer	Sri , Rajendra Naik

Sanctioned Estimate Amount	Amount claim as Per Actually vide as Bills	Difference	
		Excess	Saving
Rs.80000/-	Rs.83733/-	Rs.3733/-	Rs.

- 1) Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
- 2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the Agreement.


Asst/Junior Engineer.


Asst.Exe.Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone.


Executive Engineer(Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone